
Stormwater Pollution Prevention Plan (SWPPP) for Small Construction Site

National Pollutant Discharge Elimination System (NPDES) General Permit # ARR150000

Prepared for:

Southwest Valley, LLC



Date:

September 12, 2019



Prepared by:



Revised date: 02/17/2012

Projec	t Name a	and Location: <u>Southwest Valle</u>									
800 Southwest Drive, Jonesboro, AR 72401											
Prope	rty Parce	l Number (<i>Optional</i>):									
Opera	tor Name	e and Address: <u>Southwest Va</u>	lley, LLC								
		2200 West Wa	ashington, Jonesboro	, AR 72401							
Δ	A. Site Description										
/۱.	a.		d use after NOI is file	54·							
	۵.	Lot Fill									
	b.	Sequence of major activities	s which disturb soils:								
		•		nding with final stabilization							
	c.	· · · · · · · · · · · · · · · · · · ·	turbed Area: 3.54								
В.	Respor	sible Parties									
				Service Provided for SWPPP (i.e.,							
	I	ndividual/Company	Phone Number	Inspector, SWPPP revisions,							
				Stabilization Activities, BMP							
	Phillip Ba	arr	870-351-5505	Maintenance, etc.) SWPPP Inspector							
	т пппр Б	21 I	870-331-3303	SWPPP Revisions							
				Stabilization Activities							
				BMP Maintenance							
L											
C.	Receivi	ng Waters									
C.	a.	•	r waterhodies) receiv	ves stormwater from this construction							
	 The following waterbody (or waterbodies) receives stormwater from this construction site: COJ MS4, thence into Higginbottom Creek, thence in to Viney Slough, and 										
	ultimately discharging into the St. Francis River										
	b. Is the project located within the jurisdiction of an MS4? \boxtimes Yes \square No										
	i. If yes, Name of MS4: City of Jonesboro										
	c.	Ultimate Receiving Water:									
		☐Red River		☐White River							
		□ Ouachita River									
		☐ Arkansas River		☐Mississippi River							

Revised date: 02/17/2012

- D. Site Map Requirements (Attach Site Map):
 - a. Pre-construction topographic view;
 - b. Direction of stormwater flow (i.e., use arrows to show which direction stormwater will flow) and approximate slopes anticipated after grading activities;
 - c. Delineate on the site map areas of soil disturbance and areas that will not be disturbed under the coverage of this permit;
 - d. Location of major structural and nonstructural controls identified in the plan;
 - e. Location of main construction entrance and exit;
 - f. Location where stabilization practices are expected to occur;
 - g. Locations of off-site materials, waste, borrow area, or equipment storage area;
 - h. Location of areas used for concrete wash-out;
 - i. Location of all surface water bodies (including wetlands);
 - j. Locations where stormwater is discharged to a surface water and/or municipal separate storm sewer system if applicable,
 - k. Locations where stormwater is discharged off-site (should be continuously updated);
 - I. Areas where final stabilization has been accomplished and no further construction phase permit requirements apply.

E. Stormwater Controls

- a. Initial Site Stabilization, Erosion and Sediment Controls, and Best Management Practices:
 - i. Initial Site Stabilization:
 <u>Site will initially be stabilized with the use of perimeter silt fencing and other</u>
 BMPs if needed.
 - ii. Erosion and Sediment Controls:
 - <u>Perimeter Silt Fence, Inlet Traps, and Aggregate Base Construction Entrance</u>
 - iii. If periodic inspections or other information indicates a control has been used inappropriately or incorrectly, the operator will replace or modify the control for site situations: \boxtimes Yes \square No

If No, explain:

iv. Off-site accumulations of sediment will be removed at a frequency sufficient to minimize off-site impacts: $\boxtimes Yes \ \Box \ No$

If No, explain:

v. Sediment will be removed from sediment traps or sedimentation ponds when design capacity has been reduced by 50%: \boxtimes Yes \square No

If No, explain:

vi. Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges: ⊠Yes □No

If No, explain:

	vii.	Off-site material storage areas used solely by the permitted project are being covered by this SWPPP: \square Yes \boxtimes No
		If Yes, explain additional BMPs implemented at off-site material storage
		area:
b.	Stabiliz	ation Practices
	i.	Description and Schedule:
		Perimeter Silt Fencing and inlet traps will be installed before the
		commencement of any construction activity. After all earth is moved and
		grading, the site will be seeded immediately.
	ii.	Are buffer areas required? □Yes ⊠No
		If Yes, are buffer areas being used? \square Yes \square No
		If No, explain why not:
		If Yes, describe natural buffer areas:
	iii.	A record of the dates when grading activities occur, when construction activities
		temporarily or permanently cease on a portion of the site, and when
		stabilization measures are initiated shall be included with the plan.
		⊠Yes □No
	:	If No, explain:
	iv.	Deadlines for stabilization: Stabilization procedures will be initiated fourteen days after construction activity temporarily ceases on a portion of the site.
c.	Structu	ral Practices
	i.	Describe any structural practices to divert flows from exposed soils, store flows,
		or otherwise limit runoff and the discharge of pollutants from exposed areas of
		the site: A rip-rap check dam will be constructed at the point of the
		concentrated discharge.
	ii.	Sediment Basins:
		Are 10 or more acres draining to a common point? \square Yes \boxtimes No
		Is a sediment basin included in the project? \square Yes \boxtimes No
		If Yes, what is the designed capacity for the storage?
		\square 3600 cubic feet per acre =
		or
		\square 10 year, 24 hour storm =
		\square Other criteria were used to design basin:
		If No, explain why no sedimentation basin was included and describe
		required natural buffer areas and other controls implemented instead:
		<u>N/A</u>

iii. Describe Velocity Dissipation Devices: <u>A rip-rap apron will be constructed at all concentrated flows.</u>

F.	Other Controls					
	a.	Solid materials, including building materials, shall be prevented from being discharged				
		to Waters of the State: ⊠Yes □No				
	b.	Off-site vehicle tracking of sediments and the generation of dust shall be minimized				
		through the use of:				
		☑ A stabilized construction entrance and exit				
		□ Vehicle tire washing				
		☐ Other controls, describe:				
	c.	Temporary Sanitary Facilities: <u>Yes</u>				
	d.	Concrete Waste Area Provided:				
		⊠Yes				
		\square No. Concrete is used on the site, but no concrete washout is provided.				
		Explain why:				
		\square N/A, no concrete will be used with this project				
	e.	Fuel Storage Areas, Hazardous Waste Storage, and Truck Wash Areas: N/A				
G. Non-Stormwater Discharges						
	a.	The following allowable non-stormwater discharges comingled with stormwater are				
present or anticipated at the site:						
		☐ Fire-fighting activities;				
		☐ Fire hydrant flushings; ☐ Water used to wash vehicles (where detergents or other chemicals are not used)				
		or control dust in accordance with Part II.A.4.H.2;				
		☐ Potable water sources including uncontaminated waterline flushings;				
		□ Landscape Irrigation;				
		☑Routine external building wash down which does not use detergents or other chemicals;				
		\square Pavement wash waters where spills or leaks of toxic or hazardous materials have				
		not occurred (unless all spilled materials have been removed) and where detergents				
		or other chemicals are not used;				
		☐ Uncontaminated air conditioning, compressor condensate (See Part I.B.12.C of the permit);,				
		☐ Uncontaminated springs, excavation dewatering and groundwater (See Part				
		I.B.12.C of the permit);				
		☐ Foundation or footing drains where flows are not contaminated with process				
		materials such as solvents (See Part I.B.12.C of the permit);				
	b.	Describe any controls associated with non-stormwater discharges present at the site:				
		<u>N/A</u>				

Revised date: 02/17/2012

⊠ Every 7 calendar days

H.	Applicable State or Local Programs: The SWPPP will be updated as necessary to reflect any revisions to applicable federal, state, or local requirements that affect the stormwater controls implemented at the site. \boxtimes Yes \square No
l.	Inspections

a. Inspection frequency:

or
\Box At least once every 14 calendar days and within 24 hours of the end of a storm
even 0.5 inches or greater (a rain gauge must be maintained on-site)

b. Inspections:

Completed inspection forms will be kept with the SWPPP. ⊠ADEQ's inspection form will be used (See Appendix A) or \square A form other than ADEQ's inspection form will be used and is attached (See inspection form requirements Part II.A.4.L.2)

- c. Inspection records will be retained as part of the SWPPP for at least three years from the date of termination.
- d. It is understood that the following sections describe waivers of site inspection requirements. All applicable documentation requirements will be followed in accordance with the referenced sections.
 - i. Winter Conditions (Part II.A.4.L.3)
 - ii. Adverse Weather Conditions (Part II.A.4.L.4)

J. Maintenance:

The following procedures to maintain vegetation, erosion and sediment control measures and other protective measures in good, effective operating condition will be followed: Inspections will take place every seven days and if any maintenance activities are needed such as BMP repair or seeding of bare soil, representatives of the owner, will correct all deficiencies until the permit is closed.

Any necessary repairs will be completed, when practicable, before the next storm event, but not to exceed a period of 3 business days of discovery, or as otherwise directed by state or local officials.

K. Employee Training:

The following is a description of the training plan for personnel (including contractors and subcontractors) on this project: Prior to site construction representatives from Owner, will hold a meeting to discuss the construction techniques, implementation, maintenance, and repair of all site BMPS. Only qualified personnel will be in charge of implementing, constructing, maintaining, and inspecting any measure of this SWPPP.

**Note, Formal training classes given by Universities or other third-party organizations are not required, but recommended for qualified trainers; the permittee is responsible for the content of the training being adequate for personnel to implement the requirements of the permit.

Certification

"I certify under penalty of law that this document and all attachments such as Inspection Form were prepared under my direction or supervision in accordance with a system designed to ensure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Signature of Responsible or Cognizant Offic	ial:		
Title: President	Date: _	09/12/2019	

Inspector Name:					Date of Inspection:				
Inspector Title:									
Date of Rainfall:				Dı	ıratio	on of Rainfall: _			
Days Since Last Ra	ain Event:		da	ys Ra	iinfa	ll Since Last Rair	n Event: _		_ inches
Description of any	/ Discharges Dur	ing I	nspection:						
Location of Discha	arges of Sedimer	nt/Ot	ther Pollutant	t (specify pollut	ant 8	k location):			
Locations in Need Information on Lo									
Location		Activity Begin Date		Activity Occuring Now (y/n)?		Activity Stabili Ceased Date Initiate			Stabilization Complete Date
Information on BN	MPs in Need of N	/lain	tenance						
Location	In Working Order?	1		e Scheduled	Maintenance Completed Date		Maintenance to be Performed By		
Changes required	to the SWPPP: _					ns for changes: _			
SWPPP changes c	ompleted (date)	:							
my direction of and evaluate those persons knowledge ar	or supervision in the information s directly respor	acco subr siblo ccur	ordance with mitted. Base e for gatherii ate, and com	a system design d on my inquiry ng the informa uplete. I am aw	ned to of the tion, are	to ensure that question or peat the information that there are s	ualified persons wh n submiti significant	ersonne o mana ted is, t penalt	e prepared under el properly gather ge the system, or to the best of my ies for submitting
Signature of Resp	onsible or Cogni	zant	Official:					_ Date	2:

ARR150000 Inspection Form

Revised date: 02/17/2012

Appendix A