

CITY OF JONESBORO

AMERICANS WITH DISABILITIES ACT

TRANSITION PLAN

Prepared November 2002

By: Suzanne Hackncy
Director of Human Resources
City of Jonesboro, Arkansas

**PARKS DEPARTMENT
ADMINISTRATION
1212 SOUTH CHURCH**

CRAIGHEAD FORREST PARK

1. Park Office

- (a) Rework grade to dock to make compliant

Projected completion date: September 12, 2004

- (b) Rework ramp leading out to dock to make compliant

Projected completion date: September 12, 2004

2. Restrooms at Pavilion # 1

- (a) Remove threshold at entrance doors and level (completed)

- (b) Pour pad for handicap parking and sidewalk for access to restroom (completed)

- (c) Install handicap signs and mark handicap parking spaces - completed

- (d) Ladies Restroom

- (1) Lower towel holder (completed)
(2) Install handicap signs (completed)
(3) Install handicap water closet (completed)
(4) Install grab bars (completed)

- (e) Mens Restroom

- (1) Lower towel holder (completed)
(2) Lower urinal (completed)
(3) Install grab bars in water closet (completed)
(4) Install handicap signs (completed)

3. Pavilion # 1

- (a) Put handicap parking space at end of unpaved access (completed)

- (b) Install handicap picnic tables (completed)

- (c) Mark handicap parking spaces - (completed)

- (d) Install handicap signs (completed)

4. Pavilion # 2
 - (a) Install handicap picnic tables (completed)

5. Pavilion # 3
 - (a) Install handicap picnic tables (completed)
 - (b) Install sign for handicap entrance

Projected date of completion - September 12, 2004

6. Pavilion # 4
 - (a) Install handicap tables (complete)

7. Restrooms between pavilions 3 & 4
 - (a) Ladies Restroom
 - (1) Remove threshold into restroom and correct grade (completed)
 - (2) Lower sink (completed)
 - (3) Make stall handicap accessible (completed)
 - (4) Lower towel holder (completed)
 - (5) Install handicap sign (completed)
 - (6) Lower toilet paper holder (completed)
 - (b) Mens Restroom
 - (1) Lower sink (completed)
 - (2) Repair sink faucet (completed)
 - (3) Lower towel holder (completed)
 - (4) Adjust height of grab bars (completed)
 - (5) Lower urinal (completed)
 - (6) Lower towel holder (completed)
 - (7) Make stall handicap accessible (completed)
 - (8) Install handicap signs (completed)

8. Pavilion # 5
 - (a) Install pad for handicap parking (completed)
 - (b) Install sign for handicap parking - (signs completed - still need to mark ground)

Projected completion date - September 12, 2004

- (b) Install handicap picnic table (completed)

9. Campsites
 - (a) Make campsite #9 which is directly across from the restroom and shower facilities handicap accessible. Install handicap picnic table and handicap grill. (Completed)
 - (b) Make handicap parking space at dock and sidewalk from parking to dock (completed)
 - (c) Install handicap signage at dock parking space and mark ground

Projected date of completion - September 12, 2004

10. Campsite restrooms

(a) Ladies restroom

- (1) Correct gradient (completed)
- (2) Insulate pipes on handicap sink (completed)
- (3) Install grab bars (completed)
- (4) Lower towel holder (completed)
- (5) Install full length mirror

Projected date of completion - September 12, 2004

- (6) Lower shower controls (completed)
- (7) Install seat in shower (completed)
- (8) Taper tile edge at entrance to shower (complete)
- (10) Lower toilet paper dispenser (complete)
- (11) Install handicap signs (complete)
- (12) Install grab bars in shower (complete)

(b) Mens restroom

- (1) Wrap pipes under handicap sink (completed)
- (2) Lower towel holder (completed)
- (3) Lower urinal (completed)
- (4) Install grab bars in handicap stall (completed)
- (5) Install full length mirror

Projected date of completion - September 12, 2004

- (6) Lower shower controls (completed)
- (7) Install grab bars in shower (completed)
- (8) Install seat in shower (completed)
- (9) Lower toilet paper dispensers (completed)
- (10) Install handicap signs (completed)

11. Access # 6

- (a) Provide handicap parking (completed)

12. Restrooms - access # 6

(a) Ladies restroom

- (1) Install lever handles on handicap sink (completed)
- (2) Install grab bars in handicap stall (completed)
- (3) Lower sink (completed)
- (4) Install handicap signs (completed)

(b) Mens restroom

- (1) Install handicap water closet (completed)
- (2) Install grab bars in handicap stall (completed)
- (3) Lower sink (completed)

- (4) Install lever handles on handicap sink (completed)
 - (5) Lower urinal (completed)
 - (6) Install handicap signs (completed)
13. Access # 6 close to lake
- (a) Ladies restroom
 - (1) Install grab bars in handicap stall (completed)
 - (2) Lower handicap sink (completed)
 - (b) Mens restroom
 - (1) Install grab bars in handicap stall (completed)
 - (2) Install new sink at correct height (completed)
 - (3) Lower urinal (completed)
 - (4) Install lever faucets (completed)
 - (5) Install handicap signs (completed)
14. Bandstand at access # 6
- (a) Pour handicap parking pad down close to bandstand (completed)
 - (b) Install sidewalk from parking space to bandstand (completed)
 - (c) Install handicap signage - (completed)
15. Dock at access # 6
- (a) Install handicap parking - (completed)
 - (b) Install curb on lake side of parking lot - (completed)
16. Access # 7
- (a) Install handicap table (completed)
 - (b) Provide handicap parking at ramp (completed)
 - (c) Ladies restroom
 - (1) Install grab bars (completed)
 - (2) Install lever faucets (completed)
 - (3) Pour parking pad and walkway (completed)
 - (d) Mens restroom
 - (1) Install sink at correct height (completed)
 - (2) Install grab bars (completed)
 - (3) Install lever faucets (completed)
 - (4) Lower urinal (completed)
 - (5) Install parking pad and walk (completed)
 - (6) Install handicap signs (completed)
17. Access # 1 (Joe Martin Pavilion)
- (a) Install handicap table (completed)
 - (b) Mark off handicap parking

Projected date of completion - September 12, 2004

- (c) Relocate handicap parking - (completed) Moved to directly in front of pavilion where there is no grade problem and is closest access to pavilion
- (d) Install handicap signs - (completed)
- (e) Install hand rail at ramp to pavilion

Projected completion date - September 12, 2004

SOUTHSIDE BALL FIELDS

Fields 1 through 4

1. Provide paved entrance from handicap parking to sidewalk in park

Projected date of completion - September 12, 2004

2. Add 4 handicap parking spaces and drop off zone

Projected date of completion - September 12, 2004

3. Restrooms

(a) Ladies Restroom

- (1) Remove or reduce threshold into restroom to no more than ½ inch (completed)
- (2) Move paper towel holder to side and lower (completed)
- (3) Make handicap accessible stall (completed)
- (4) Install handicap water closet (completed)
- (5) Install grab bars - (completed)
- (6) Move mirror to no more than 40" above floor (completed)
- (7) Lower toilet paper holder (completed)
- (8) Install handicap signs

Projected completion date - September 12, 2004

(b) Mens Restroom

- (1) Remove or lower threshold into restroom to no more than ½ inch (completed)
- (2) Lower urinal

Projected completion date - September 12, 2004

- (3) Replace faucets with ADA lever faucets

Projected completion date - September 12, 2004

- (4) Make handicap accessible stall (completed)

- (5) Install handicap water closet (completed)
- (6) Install grab bars - (completed)
- (7) Move towel holder and replace at correct height (completed)
- (8) Move mirror to no more than 40" above floor - (completed)
- (9) Install handicap signs (completed)

- 4. Pour concrete pad beside bleachers for handicap viewers

Projected date of completion - September 12, 2004

Fields 5 - 8

- 1. Install handicap window (completed)
- 2. Correct slop at handicap window

Projected date of completion - September 12, 2004

- 3. Install handicap signs directing people to handicap restrooms

Projected date of completion - September 12, 2004

- 4. Pour concrete pad by bleachers for handicap viewers

Projected date of completion - September 12, 2004

Fields 9 & 10

- 1. Install sidewalk to concession stand ramp

Projected date of completion - September 12, 2004

- 2. Build new ramp to concession stand at most direct route

Projected date of completion - September 12, 2004

- 3. Install sidewalk from #9 field to restrooms

Projected date of completion - September 12, 2004

- 4. Install sidewalk from #10 field to restrooms

Projected date of completion - September 12, 2004

5. Ladies restroom

- (1) Threshold at entrance needs slope (completed)
- (2) Lower paper towel holder (completed)
- (3) Replace faucet on sink with lever style (completed)
- (4) Install grab rails (completed)
- (5) Lower soap dispenser (completed)

5. Men's Restroom

- (1) Threshold at entrance needs slope (completed)
- (2) Lower paper towel holder (completed)
- (3) Lower one urinal (completed)
- (4) Install grab bars (completed)
- (5) Lower soap dispenser (completed)
- (6) Move privacy wall by urinal to provide clear width (completed)
- (7) Install lever handle on sink (completed)

6. Side Parking needs four handicap spaces and one drop off zone

Projected completion date: September 12, 2004

NORTH BRIDGE BALL PARK

- 1. Sidewalks leading to bleachers - (completed)
- 2. Renovation of concession stand - (completed)
- 3. Lower one counter in concession stand

Projected date of completion - September 12, 2004

- 4. Install handicap compliant restroom for females - (completed)
- 5. Make men's restroom handicap compliant
 - (a) Install one grab bar
 - (b) Lower urinals
 - (c) Insulate pipes under sink

Projected date of completion - September 12, 2004

AIRPORT

1. Economic development center needs sign for handicap parking

Projected date for completion - September 12, 2004

2. Civil Air Patrol building needs sign for handicap parking

Projected date for completion - September 12, 2004

3. Public airport parking has handicap spots but needs signs

Projected date of completion - September 12, 2004

4. FAA needs handicap parking spot and signs

Projected date of completion - September 12, 2004

now

JOE MACK CAMPBELL PARK

1. Mirrors over vanities should be lowered to no higher than 40"

Projected completion date - September 12, 2004

2. Parking lot has 1,316 parking spaces. Forty seven of these need to be marked as handicap parking with ten of those being van accessible.

Projected completion date - September 12, 2004

PARKER PARK COMMUNITY CENTER

1. Two counters in entry need to be lowered to maximum height of 34"

Projected completion date - September 12, 2004

E. BOONE WATSON COMMUNITY CENTER

1. New building being constructed which will be ADA compliant

Projected completion date: May 1, 2003

EARL BELL COMMUNITY CENTER

1. Install handicap compliant ramp to front doors (completed)
2. Lower counter in entrance to maximum height of 34"

Projected completion date - September 12, 2004

3. Ladies restroom
 - (a) Insulate hot water pipes

Projected completion date - September 12, 2004

- (b) Lower towel holder

Projected completion date - September 12, 2004

- (c) Renovate one stall to make handicap accessible (completed)

- (d) Install guard rail in handicap stall

Projected completion date - September 12, 2004

- (e) Make sink ADA compliant (completed)
 - (f) Need ADA compliant mirror (completed)

4. Men's restroom
 - (a) Lower towel dispenser

Projected completion date - September 12, 2004

- (b) Insulate hot water pipes

Projected completion date - September 12, 2004

- (c) Lower urinal 1"

Projected completion date - September 12, 2004

- (d) Need ADA accessible stall (completed)
 - (e) Make sink ADA compliant (completed)
 - (f) Install ADA compliant mirrors (completed)

5. Install handicap signs at entrances, exits and doors (completed)
6. Install ADA accessible telephone (completed)
7. Install ADA accessible drinking fountain (completed)
8. Move handicap parking that is across street from Earl Bell (completed)
9. Curbs between accessible parking spaces and building should be cut (completed)

Pool Area

1. Pool house is to be reconstructed and will be entirely ADA compliant

Projected completion date - June 2003

2. Add handicap parking space in area behind pool

Projected completion date - June 2003

HUNTINGTON BUILDING

1. Create drop off zone

Projected completion date - September 12, 2004

2. Install handicap signs at entrances exits and restrooms (completed)
3. Create unisex handicap compliant restroom (completed)
4. Install handicap signs at elevator, restroom and outside building (completed)
5. Install ramps for handicap entrance to front of building (completed)

****These ramps were done at a prior date but do not meet compliance standards. They will be corrected.**

Projected completion date - September 12, 2004

6. Mark handicap parking at annex doors

Projected completion date - September 12, 2004

7. Install curb cuts between accessible parking and building

Projected date of completion - September 12, 2004

CITY HALL (NEW)

1. Ladies restroom
 - (a) Lower towel holder (completed)
 - (b) Install grab bar

Projected date of completion - September 12, 2004

- (c) Insulate hot water pipes (completed)

2. Men's restroom
 - (a) Install lever sink handles
 - (b) Insulate hot water pipes
 - (c) Lower urinal
 - (d) Make stall handicap compliant

Projected date of completion of a - d - September 12, 2004

3. Install proper signs on elevator (completed)

MATA BUILDING

1. Install unisex restroom which is handicap compliant (completed)
2. Install proper signage (completed)
3. Renovate counter to accommodate persons in wheelchair

Projected completion date - September 12, 2004

4. Correct ramp outside building which is too steep

Projected completion date - September 12, 2004

CRIMINAL JUSTICE BUILDING

1. Service Counter in entrance (Municipal Court) needs lowering

Projected completion date: September 12, 2004

2. Counter in records and warrants needs lowering

Projected completion date: September 12, 2004

3. Ladies restroom
 - (a) Install towel holder at correct height

Projected completion date - September 12, 2004

4. Men's restroom
 - (a) Install towel holder at correct height
 - (b) Lower urinal

Projected completion date of a and b - September 12, 2004

CENTRAL FIRE STATION

1. Lower service counter to 34"

Projected date of completion: September 12, 2004

2. Install handicap signage at entrance to "family room" where handicap restroom is located

Projected date of completion - September 12, 2004

ANIMAL CONTROL OFFICE

1. Construct handicap compliant unisex restroom (completed)
2. Widen door way to unisex restroom (completed)
3. Install new outside door to make office handicap accessible (completed)
4. Construct handicap ramp to animal control office (completed)
5. Mark and sign two handicap parking spaces - one at animal control office and one at Pound (completed)

CITY PARKING LOTS

1. Church Street Lot (across from old Fred's)
 - (a) Add two handicap parking spaces at East end of lot
2. Church and Cate Street Lot
 - (a) Add 4 handicap parking spaces

3. Union Avenue and Huntington Lot
 - (a) Add one handicap parking space
4. Union Avenue Lot
 - (a) Add two handicap parking spaces
5. Main Street and Monroe Lot
 - (a) Add one handicap parking space
6. City Hall Lot
 - (a) Add two handicap parking spaces
 - (b) Move one handicap parking space that does not meet slope requirements

INTERNATIONAL BUILDING CODE

This code will be presented to the City Council for adoption as soon as Arkansas exceptions have been added to the code.

EVALUATION OF POLICIES

All policies will be reevaluated, including those of law enforcement, to assure their compliance with the Americans with Disabilities Act.

Projected date of completion - December 2003

APPLICATION FOR EMPLOYMENT

The City's application for employment has been reprinted and now includes the statement that the City is an Equal Opportunity Employer and Applicants are considered for employment without regard to race, color, religion, sex, national origin, age, marital status or veteran status, disability status or any other legally protected status.

CURB CUTS

Cate and Bridge (complete)
Cate and East (complete)
Cate and Fisher (complete)
Cate and Vandyne (complete)

Church and Cate (complete)
Church and College (complete)
Church and Elm (complete)
Church and Gordon (complete)
Church and Oak (complete)
Church and Richmond (complete)

College and Hurricane (complete)

Creath and Bridge (complete)
Creath and Carson (complete)
Creath and East (complete)
Creath and Vandyne (complete)

Culberhouse and Cherry (complete)

Flint and Cherry (complete)
Flint and College (complete)
Flint and Elm (complete)
Flint and Huntington (complete)
Flint and Jefferson (complete)
Flint and Monroe (complete)
Flint and Oak (complete)
Flint and Poplar (complete)
Flint and Strawn (complete)
Flint and Warner (complete)
Flint Street just south of W. Washington Avenue (complete)

Haven and Strawn (complete)
Haven and Cherry (complete)

Huntington and McClure (Complete)

Huntington and Sharp (complete)
Huntington and Vine (complete)
Huntington and Walnut (complete)
Huntington (315) Started

Nettleton and Terrace Court (complete)
Nettleton and Merrywood (complete)
Nettleton and Country Club (complete)
Nettleton and Oak Terrace (complete)
Nettleton and Hillcrest (complete)
Nettleton and Robin (complete)
Nettleton and Franklin (complete)
Nettleton and Oak Meadow (complete)
Nettleton and Market Place (complete)
Nettleton and Caraway (complete)

Monroe Avenue between Flint and Madison (complete)
Monroe by jail (complete)
Monroe and Vine (complete)

Oak and Haven (complete)
Oak and Madison (complete)
Oak and Parr (complete)
Oak and Rains (complete)
Oak and Witt (complete)

Parr and Warner (complete)
Phillips Drive (complete)
Rains - between Oak and Matthews (complete)

Rosemond and James (complete)
Rosemond and Greenwood (complete)

Sharp and Krewson (complete)

Smith and Cherry (complete)
Smith and Oak (complete)

Union and Burke (complete)
Union and Cherry (complete)
Union and Oak (complete)

Warner and Witt (complete)

Washington between Matthews and Houghton (complete)

Washington and Monroe (Justice Complex) (complete)

Washington between Flint and Madison (complete)

Joe Mac Campbell Park (complete)

Madison and Arlington (complete)

Madison and Burks (complete)

Madison and Cherry (complete)

Madison and College (complete)

Madison and Elm (complete)

Madison and Huntington (complete)

Madison and Krewson (complete)

Madison and Monroe (complete)

Madison and Oak (complete)

Madison and Poplar (complete)

Madison and Strawn (complete)

Madison and Warner (complete)

Main and Campus (complete)

Main and Hurricane (complete)

Main and Wilkins (complete)

Main and College (complete)

Main and Nettleton (complete)

Main and Arlington (complete)

Main and Strawn (complete)

Main and Poplar (complete)

Main and Elm (complete)

Main and Cherry (complete)

Main and Oak (complete)

Main and Warner (complete)

Main and Matthews (complete)

Main and Jefferson (complete)

Main and Jackson (complete)

Main and Washington (complete)

Main and Monroe (complete)

Main and Huntington (complete)

Main and Cate (complete)

Marketplace (complete)

643 East Matthews (complete)

Nettleton and Church (complete)

Nettleton and Pekin (complete)

Nettleton and Judhy (complete)

Nettleton and Rains (complete)

Nettleton and Turner (complete)

Nettleton and Kitchen (complete)

Nettleton and Elmwood (complete)

Nettleton and Metzler (complete)

CURB CUTS TO BE COMPLETED BY SEPTEMBER 12, 2004

Krewson and Flint - 1
Union and Church - 1
Union and Washington - 1
Union and Church - 4
Washington and Madison - 1
Century Center entry - 2
Washington and Culberhouse - 2 (at beige house)
Washington and Nesbitt - 1
Matthews and Main - 3
Matthews and Madison, Baptist Church parking lot - 2
Matthews and Madison - 2
Matthews and Parr - 1
Matthews and Whitt - 2
Matthews and Flint - 2
Matthews and Culberhouse - 3
Matthews and Olive - 4
Matthews and Vine - 4
Matthews and Walnut - 3
Matthews and Nisbett - 4
Matthews and Chestnut - 4
Matthews and Floyd - 1
1300 block Madison at driveway
Oak and Culberhouse - 3
Cherry and Haven - 1
Cate and Church - 1
Cate and Bridge - 4
Cate and Becker - 3
Cate and Fisher - 3
Cate and Allis - 1
Cate and Patrick - 1
Cate and Vandyne - 2
Creath and Vandyne - 1
Creath and East - 1
Creath and Patrick - 4
Creath and Allis - 4
Creath and Fisher - 3
Creath and Baker - 4
Creath and Bridge - 2
Creath and East - 1
Creath and Church - 2

Monroe and Carson - 3
Monroe and East - 2
Monroe and Church - 2
Monroe and Post Office - 3
Monroe and St. Bernards -
Monroe and McClure - 4
Monroe and Culberhouse - 3
Monroe and Olive - 4
Monroe and Walnut - 4
Monroe and Nisbett - 3
Monroe and Floyd - 2
Monroe and Puryear - 2
Huntington and Puryear - 4
Huntington and Floyd - 4
Huntington and Chestnut - 2
Huntington and Nisbett - 4
Huntington and Walnut - 2
Huntington and Vine - 2
Huntington and Olive - 4
Huntington and Culberhouse - 4
526 Huntington - 1
Parking lot behind Dr. George's office
Monroe and Carson - 3
Monroe and Bridge - 4
Washington at Regions Bank - 2
Washington at St. Bernards paking lot - 6
Washington at Outpatient dyailisis Center - 2
Streets between Houghton and Bridge - 9
Jackson and Church - 4
Carson by Cemetary - 2
Matthews and Church - 4
Matthews and one Medical Plaza - 1
Matthews and Cobb - 2
Buffalo and Church - 2
Buffalo and Jetter Drive - 2
Buffalo and Cobb - 2
Oak and Citizen - 1
Oak and Church - 1
Oak and Rains - 1
Oak and Kitchen - 1
Cherry and Rains - 2
Cherry and Cobb - 2

Cherry Hills Apts. - 2
Jefferson and Chestnut - 4
Jefferson and Nisbett - 3
Jefferson and Walnut - 3
Jefferson and Vine - 4
Jefferson and Olive - 3
Jefferson and Culberhouse - 4
Jefferson and McClure - 4
Jefferson and Madison - 1
Jefferson and Union - 1
Warner and Nesbitt - 4
Warner and Walnut - 4
Warner and Vine - 4
Warner and Olive - 4
Warner and Culberhouse - 4
615 Warner - drive
623 Warner - drive
Oak and Olive - 4
Oak and Vine - 2
Oak and Walnut - 3
Oak and Nesbit - 2
Cherry and Olive - 3
Cherry and Culberhouse - 2
Union and Elm - 1
1112 Union - sidewalk
Culberhouse and Elm - 2
Culberhouse and Strawn - 2
Strawn and Haven - 2
Strawn and Union - 2
Mallory and Madison - 1
Thomas and Flint - 4
Park and Wood - 1
610 College - sidewalk and drive
Word and 2nd - 2
Word and 3rd - 2
Word and 4th - 2
Gordon and 4th - 1
Gordon and 3rd - 4
Gordon and 2nd - 4

CURB CUTS TO BE COMPLETED BY SEPTEMBER 12,2007

Allen and 2nd - 4
Allen and 3rd - 4
Allen and 4th - 4
Woodrow and 2nd - 2
Woodrow and 3rd - 2
Woodrow and 4th - 2
Nettleton and Culberhouse - 2
Nettleton and Lamar - 2
Nettleton and Angelus - 2
Nettleton and Olive - 2
Nettleton and Vine - 2
Nettleton and Frierson - 1
Nettleton and James - 2
Nettleton and Brookhaven - 2
Nettleton and YMCA parking lot - 2
Nettleton and Broadmoor - 4
Nettleton and Hester - 2
Nettleton and Brookwood - 1
Nettleton and Overhill - 2
Nettleton and Madison - 4
Nettleton and Haven - 4
Nettleton and Flint - 4
Nettleton and Cole - 2
Cate and Allis - 1
Cate and Patrick - 1
Patrick and Creath - 4
Creath and Allis - 4
Between Houghton and Bridge - 9
Oak and Kitchen - 2
Elm and Church - 1
Elm and Richmond - 2
Richmond and Rains - 1
Church and Wilkins - 2
Church and Pekin - 1
College and Kitchen - 1
Thomas and Kitchen - 1
Wilkins and Metzler - 1
Wilkins and Merrywood - 1
Wilkins and Franklin - 1
Wilkins and Garland - 2

Wilkins and Hillcrest - 1
Wilkins at school parking lot - 1
Wilkins and school driveway - 2
Wilkins and McArthur - 2
Stevens and Bryan - 1
Willow and Manila - 2
Willow and Race - 1
Willow and Progress - 2
4105 Race - driveway
Race and Court - 2
Court and Manila - 4
Court and Nettleton - 1
Nettleton and Willow - 1
Nettleton at Keese's Auto Sale - 1
Primrose and Glendale - 1
Primrose and Tony - 2
Primrose and Dana - 2
Tony and Stallings - 2
Word and Church - 2
Word and Gordon - 3
North Church Street - Bridge at Lost Creek
N. Church and Forrest - 2
Rosemond and Clayhill - 2
Broadmoor and Nettleton - 1
Broadmoor and Rosemond - 1
Brookhaven and Nettleton - 1
Brookhaven and College - 3
Brookhaven and Neville - 2
Brookhaven and Rosemond - 4
Rosemond and Kenwood - 1
Rosemond and Crestview - 1
Westwood and Overhill - 2
Westwood and Dupree - 4
West College and Overhill - 2