

JONESBORO FIRE STATION #3  
2212 Brazos

PROGRESS REPORT

5/20/2008

The actual fire station building has been complete since the end of March. Preliminary punchlists have been made and completed, and the fire department has moved much of their furniture and equipment into the building.

The sitework has been the major delay on the project. With all of the rain this area of the state has received through spring, the subgrade has taken awhile to dry out. All of the parking lot rests on existing dirt, which is very prone to moisture changes. Some of the existing dirt was found to be unsuitable, and was removed and replaced with engineered fill dirt.

The first 2 inches of asphalt have been installed, with the remaining two inches scheduled to be put down this week. After this is complete, landscaping will be completed, along with a few miscellaneous site items. Final inspection and certificate of occupancy will then be requested. Once this is received, the fire department will be able to move in to the building permanently.



WONERSBORO  
3  
FIRE STATION







JONESBORO FIRE STATION #7  
8461 CW Post Road

PROGRESS REPORT

5/20/2008

The inside of the building is almost 100% complete. The remaining items are some millwork revisions, electrical trim-out, HVAC systems test and balance, and final clean-up.

Exterior site work has been on-going as weather permits. The final grading is being completed, and the parking lot gravel sub-base is being installed. Our first pour of curb & gutter occurred yesterday. With the remainder of this week looking dry, we should make significant progress on the parking lot. If the weather can cooperate, we should be looking at a final inspection date within the next three weeks.











JONESBORO ANIMAL SHELTER  
6119 Highland Ave.

PROGRESS REPORT

5/20/2008

All that remains under Nabholz's original contract is the final sewer tap to the new line that CWL has run to the site. When this is complete, we can final perform the final test and balance of the HVAC system, plumbing systems, and clean up. We are also in the process of fabricating the exterior building canopy.

The sitework for this project is being performed by the City of Jonesboro, and was started yesterday. The abnormal amount of rainfall we have received this spring has kept the subgrade from drying out to the point it can be worked with. This week looks to be dry, and progress should be made.





