

## Turtle Creek Greenway Bridge Costs & Timeline

Date	Steps	Cost
3/1/07	Original Bridge Estimate	\$ 280,000.00
8/22/08	Safe Routes Grant Award	\$ 287,500.00
11/20/07	Agreement of Understanding	
12/1/07	Submission of Plans and Specs	
5/28/08	Contract Approved by City	
6/9/08	Contract Approved by AHTD	
6/9/08	Notice To Proceed	
7/22/08	Bid	\$ 488,956.25
8/8/08	Revised Bid	\$ 370,820.05
	<b>Balance Needed</b>	<b>\$ 83,320.05</b>

8/11/08 Public Services Discussion  
8/21/08 Finance Comm. Request for Appropriation  
9/2/08 City Council Approval  
9/19/08 Current Bid Expires  
5/31/09 SRTS Contract Expires