

### Jonesboro Parks, Recreation & Cemetery Capital Improvement Projects

					3/5/07	
Park	Project	total cost	city share	source	Status	Start Dt.
Allen Park (3609 Race St.)	construct security lighting for parking lot and walking trail	60,000	-	05 CDBG	NRS Engineering has been selected. Start date is pending contract approval.	none
	construct pavilion and bathroom facility to support outdoor park programs	62,700	-	06 CDBG	Waiting on CDBG funding	none
	plant trees, shrubs and grass on north side of park			06 City CIP	Currently - Unfunded	4/1/06
Craighead Forest Park (4910 S. Culberhouse)						
	Rotary Centennial Park: construct 70% accessible playground, basketball, spray ground, and restrooms	450,000	50,000	City/Rotary	Bathroom nearing completion. Irrigation and sod installed.	Complete
CWL Park (737 W. Cherry Ave.)						
	pave parking area			05 City CIP	Engineering estimate in Oct 06 \$25,385 higher than 2005 estimate. Requesting additional CIP funds for 2007. Currently - Unfunded	none
Oaklawn Cemetery (2349 W. Matthews Ave.)						
	Construct cemetery maintenance facility	171,700	171,700	06 City CIP	Project currently dependent on retention pond contractor to start and supply fill for this site.	4/1/06
Special Projects						
	construct and install signs in parks	4,320	4,320	06 City CIP	In progress	4/1/06
	Greenway development Turtle Creek phase I	121,000	121,000	05 City CIP	NRS Engineering has been selected. Start date is pending contract approval.	none
Greenway landscaping Turtle Creek phase II						
		25,000		Mall Developer	NRS engineering is re-evaluating possibilities for Turtle Creek site.	none
New Projects						
	Construct bathhouse at CFP campground and benches along trails	260,000	130,000	07 St. Grant	Grant awarded Dec 4, 2006. Bathhouse design in progress.	6/1/07
	Greenway development			07 AHTD Grant	PENDING - Grant request to be submitted in Mar 07	none
	Purchase tree maintenance equipment and develop forestry workshops	20,000	10,000	07 Forestry Grant	PENDING - Grant request to be submitted in Apr 07	none
		total cost	1,174,720	487,020	41.46%	City Share