

Jonesboro Parks, Recreation & Cemetery Capital Improvement Projects 2009

1/14/09

Park	Project	total	city	source	Status	Start Dt.
Craighead Forest Park (4910 S. Culberhouse)						
	Construct playground at area #6	352,000	42,300	08 St Grant & Rotary Clubs	Playground equipment received in late Dec 2008 with installation scheduled to begin in Feb 2009	11/1/08
Greenway						
	Greenway development - bridge connecting section I to section II over Turtle Creek	250,000	-	07 Safe Routes Grant	Currently waiting on ditch to be rerouted before bidding out bridge to get over Turtle Creek	2/1/08
	Greenway development Phase 1 section II (Nettleton Schools to Highland Ave.)	149,400	74,700	08 St Grant	Pending completion of bridge	2/1/08
	Greenway development Turtle Creek phase I section III (Highland Ave to Viking St north side of mall)	100,000	20,000	Rec Trails Grant	Preliminary plans completed by NRS Engineering for Parks Dept review. Pending completion of bridge.	2/1/08
JMC Park (3021 Dan Ave)						
	Construct bleacher and dugout covers @ two new fields	89,000	64,000	08 St Grant	Contract awarded to CNI with completion scheduled for Spring 2009	2/1/08
Optimist Park (1504 W. Nettleton Ave.)						
	Install New Playground equipment	195,000	195,000	07 State Turnback	Playground equipment on order. Installation scheduled for Jun/Jul 2009	1/9/08
Special Projects						
	construct and install warning flashers @ school crosswalks	220,441	-	08 Safe Routes Grant	Preparing to review qualifications and contract with an architect or engineering firm	1/1/09

total cost \$ 1,355,841 \$ 396,000 29.21% City Share

Jonesboro Parks, Recreation & Cemetery Capital Improvement Projects

1/14/09

Completed in 2008

Park	Project	total cost	city share	source	Status
Allen Park (3609 Race St.)					
	Landscape front of park from skate park to Community Center	6,400	6,400	08 City CIP	Complete
Craighead Forest Park (4910 S. Culberhouse)					
	Construct bathhouse at CFP campground	260,000	130,000	07 St. Grant	Complete
JMC Park (3021 Dan Ave)					
	Infield repairs to alleviate rocky and uneven surfaces	10,000	10,000	08 City CIP	Complete
Optimist Park (1504 W. Nettleton Ave.)					
	Purchase Property	102,000		07 State Turnback	Complete
Parker Park (1522 N. Church St.)					
	Construct sidewalk in front of Community Center	6,000		07 CDBG	Complete
Southside Softball (5003 South Stadium Blvd)					
	Replace outfield fence on youth field	5,400	5,400	08 City CIP	Complete