

Jonesboro Parks, Recreation & Cemetery Capital Improvement Projects						1/5/07
Park	Project	total cost	city share	source	Status	Start Dt.
Allen Park (3609 Race St.)						
	construct security lighting for parking lot and walking trail	60,000	-	05 CDBG	Waiting on CDBG approval to contract with SSR Ellers Engineering.	none
	construct pavilion and bathroom facility to support outdoor park programs	62,700	-	06 CDBG	Waiting on CDBG funding	none
	plant trees, shrubs and grass on north side of park	20,000	20,000	06 City CIP	Final grading in progress by St. Dept.	4/1/06
Craighead Forest Park (4910 S. Culberhouse)						
	atv trail, parking lot, signage, and fencing	83,500	15,000	02 AHTD	Project Complete	8/1/04
	Rotary Centennial Park: construct 70% accessible playground, basketball, spray ground, and restrooms	450,000	50,000	City/Rotary 04 St Grant	Bathroom nearing completion, Irrigation and sod installed. Sprayground operational.	8/1/04
CWL Park (737 W. Cherry Ave.)						
	pave parking area	40,000	40,000	05 City CIP	Engineering estimate in Oct 06 \$25,385 higher than 2005 estimate. Requesting additional CIP funds for 2007.	none
Joe Mack Campbell Park (3021 Dan Ave.)						
	Raise transformer to get it out of pooling water during rains	12,000	12,000	06 City CIP	Contractor & CWL started 1/3/07.	3/1/06
Oaklawn Cemetery (2349 W. Matthews Ave.)						
	Construct cemetery maintenance facility	50,000	50,000	06 City CIP	NRS to prepare bid documents	4/1/06
Special Projects						
	construct and install signs in parks	10,000	10,000	06 City CIP	In progress	4/1/06
	Greenway development Turtle Creek phase I	81,000	81,000	05 City CIP	Belz Burrow has completed final grade east of mall. B.A. Engineering and Street Department has provided necessary information to begin selection of an engineer to prepare bid documents and provide construction	none
	Greenway landscaping Turtle Creek phase II	25,000		Mall Developer	NRS engineering is re-evaluating possibilities for Turtle Creek site.	none
	Greenway development Turtle Creek phase II	not funded		06 City CIP	NRS engineering is re-evaluating possibilities for Turtle Creek site.	none
New Projects						
	Construct bathhouse at CFP campground and benches along trails	260,000	130,000	07 St. Grant	Grant awarded Dec 4, 2006. Bathhouse design in progress.	6/1/07
	Greenway development	300,000	60,000	07 AHTD Grant	PENDING - Grant request to be submitted in Mar 07	none
	Purchase tree maintenance equipment and develop forestry workshops	20,000	10,000	07 Forestry Grant	PENDING - Grant request to be submitted in Apr 07	none
	total cost	1,474,200	478,000	32.42%	City Share	

Jonesboro Parks, Recreation & Cemetery Capital Improvement Projects							2/5/07
Park	Project	total	city	source	Status	Start Dt.	
		cost	share				
Allen Park (3609 Race St.)							
	construct security lighting for parking lot and walking trail	60,000	-	05 CDBG	Waiting on CDBG approval to contract with SSR Ellers Engineering.	none	
	construct pavilion and bathroom facility to support outdoor park programs	62,700	-	06 CDBG	Waiting on CDBG funding	none	
	plant trees, shrubs and grass on north side of park			06 City CIP	Currently - Unfunded	4/1/06	
Craighead Forest Park (4910 S. Culberhouse)							
	Rotary Centennial Park: construct 70% accessible playground, basketball, spray ground, and restrooms	450,000	50,000	City/Rotary 04 St Grant	Bathroom nearing completion, Irrigation and sod installed. Sprayground operational.	8/1/04	
CWL Park (737 W. Cherry Ave.)							
	pave parking area			05 City CIP	Engineering estimate in Oct 06 \$25,385 higher than 2005 estimate. Requesting additional CIP funds for 2007. Currently - Unfunded	none	
Joe Mack Campbell Park (3021 Dan Ave.)							
	Raise transformer to get it out of pooling water during rains	8,500	8,500	06 City CIP	Completed 1/29/07		
Oaklawn Cemetery (2349 W. Matthews Ave.)							
	Construct cemetery maintenance facility	171,700	171,700	06 City CIP	Project currently dependent on retention pond contractor to start and supply fill for this site.	4/1/06	
Special Projects							
	construct and install signs in parks	4,320	4,320	06 City CIP	In progress	4/1/06	
	Greenway development Turtle Creek phase I	121,000	121,000	05 City CIP	Belz Burrow has completed final grade east of mall. B.A. Engineering and Street Department has provided necessary information to begin selection of an engineer to prepare bid documents and provide construction	none	
	Greenway landscaping Turtle Creek phase II	25,000		Mall Developer	NRS engineering is re-evaluating possibilities for Turtle Creek site.	none	
New Projects							
	Construct bathhouse at CFP campground and benches along trails	260,000	130,000	07 St. Grant	Grant awarded Dec 4, 2006. Bathhouse design in progress.	6/1/07	
	Greenway development			07 AHTD Grant	PENDING - Grant request to be submitted in Mar 07 Funding questionable for 2007	none	
	Purchase tree maintenance equipment and develop forestry workshops	20,000	10,000	07 Forestry Grant	PENDING - Grant request to be submitted in Apr 07	none	
	total cost	1,183,220	495,520	41.88%	City Share		

Jonesboro Parks, Recreation & Cemetery Capital Improvement Projects						3/5/07
Park	Project	total cost	city share	source	Status	Start Dt.
Allen Park (3609 Race St.)						
	construct security lighting for parking lot and walking trail	60,000	-	05 CDBG	NRS Engineering has been selected. Start date is pending contract approval.	none
	construct pavilion and bathroom facility to support outdoor park programs	62,700	-	06 CDBG	Waiting on CDBG funding	none
	plant trees, shrubs and grass on north side of park			06 City CIP	Currently - Unfunded	4/1/06
Craighead Forest Park (4910 S. Culberhouse)						
	Rotary Centennial Park: construct 70% accessible playground, basketball, spray ground, and restrooms	450,000	50,000	City/Rotary 04 St Grant	Bathroom nearing completion, Irrigation and sod installed. Sprayground operational.	Complete
CWL Park (737 W. Cherry Ave.)						
	pave parking area			05 City CIP	Engineering estimate in Oct 06 \$25,385 higher than 2005 estimate. Requesting additional CIP funds for 2007. Currently - Unfunded	none
Oaklawn Cemetery (2349 W. Matthews Ave.)						
	Construct cemetery maintenance facility	171,700	171,700	06 City CIP	Project currently dependent on retention pond contractor to start and supply fill for this site.	4/1/06
Special Projects						
	construct and install signs in parks	4,320	4,320	06 City CIP	In progress	4/1/06
	Greenway development Turtle Creek phase I	121,000	121,000	05 City CIP	NRS Engineering has been selected. Start date is pending contract approval.	none
	Greenway landscaping Turtle Creek phase II	25,000		Mall Developer	NRS engineering is re-evaluating possibilities for Turtle Creek site.	none
New Projects						
	Construct bathhouse at CFP campground and benches along trails	260,000	130,000	07 St. Grant	Grant awarded Dec 4, 2006. Bathhouse design in progress.	6/1/07
	Greenway development			07 AHTD Grant	PENDING - Grant request to be submitted in Mar 07 Funding questionable for 2007	none
	Purchase tree maintenance equipment and develop forestry workshops	20,000	10,000	07 Forestry Grant	PENDING - Grant request to be submitted in Apr 07	none
	total cost	1,174,720	487,020	41.46%	City Share	

Jonesboro Parks, Recreation & Cemetery Capital Improvement Projects						6/7/07
Park	Project	total	city	source	Status	Start Dt.
		cost	share			
Allen Park (3609 Race St.)						
	construct security lighting for parking lot and walking trail	65,300	-	05 CDBG	Project to be bid on July 15th with an opening date of August 1st	6/1/07
	construct pavilion and bathroom facility to support outdoor park programs	62,700	-	06 CDBG	Working with Planning Dept. Keith Sanders thinks he can construct facility in-house.	7/1/07
	Upgrade lighting around exterior of Allen Park and add security cameras	70,000		07 CDBG	Pending CDBG Committee Approval	
Craighead Forest Park (4910 S. Culberhouse)						
	Construct bathhouse at CFP campground and benches along trails	260,000	130,000	07 St. Grant	Grant awarded Dec 4, 2006. Bathhouse design in progress.	6/1/07
	Install Irrigation Systems at Joe N. Martin and #3 Pavilions	18,000	18,000	07 Parks Funds		complete
Fairview Park (2212 Brazos St.)						
	Relocate playground to another area of park to make room for construction of fire station		20,000	07 City CIP		complete
Oaklawn Cemetery (2349 W. Matthews Ave.)						
	Construct cemetery maintenance facility	171,700	171,700	06 City CIP	NRS finalizing plans and bid documents	4/1/06
Optimist Park (1504 W. Nettleton Ave.)						
	Purchase Property	95,000		07 State Turnback	Funding approved, waiting on funds to be allocated.	
	Install New Playground equipment	200,000		07 State Turnback	Funding approved, waiting on funds to be allocated.	
Parker Park (1522 N. Church St.)						
	Upgrade lighting in Parker gymnasium and around exterior of facility	45,000		07 CDBG	Pending CDBG Committee Approval	
Special Projects						
	construct and install signs in parks	4,320	4,320	06 City CIP	Contractor redesigning signs to original specifications	4/1/06
	Greenway development Turtle Creek phase I	121,000	121,000	05 City CIP	Project to be bid on July 15th with an opening date of August 1st	6/1/07
	Greenway landscaping Turtle Creek phase II	25,000	-	Mall Developer	NRS engineering is re-evaluating possibilities for Turtle Creek site.	none
	Purchase tree maintenance equipment and develop forestry workshops	14,000	7,000	07 Forestry Grant	Forestry Workshop held on Mar 8, 2007, maintenance & safety equipment on order	9/1/06
	Networked ID Card System at 3 Community Centers and City Youth	11,000		07 CDBG	Pending CDBG Committee Approval	
	total cost	1,163,020	472,020	40.59%	City Share	

Jonesboro Parks, Recreation & Cemetery Capital Improvement Projects						4/10/07
Park	Project	total	city	source	Status	Start Dt.
		cost	share			
Allen Park (3609 Race St.)						
	construct security lighting for parking lot and walking trail	65,300	-	05 CDBG	NRS Engineering has been selected and is developing plans	6/1/07
	construct pavilion and bathroom facility to support outdoor park programs	62,700	-	06 CDBG	Working with Planning Dept	7/1/07
	Upgrade lighting around exterior of Allen Park and add security cameras	70,000		07 CDBG	Pending CDBG Committee Approval	
Craighead Forest Park (4910 S. Culberhouse)						
	Construct bathhouse at CFP campground and benches along trails	260,000	130,000	07 St. Grant	Grant awarded Dec 4, 2006. Bathhouse design in progress.	6/1/07
	Install Irrigation Systems at Joe N. Martin and #3 Pavilions	18,000	18,000	07 Parks Funds	Bids opened and contractor selected , waiting on purchase order	5/1/07
Fairview Park (2212 Brazos St.)						
	Relocate playground to another area of park to make room for construction of firestation	113,500		07 State Turnback	Funding approved, waiting on funds to be allocated.	
Oaklawn Cemetery (2349 W. Matthews Ave.)						
	Construct cemetery maintenance facility	171,700	171,700	06 City CIP	Project currently dependent on retention pond contractor to start and supply fill for this site.	4/1/06
Optimist Park (1504 W. Nettleton Ave.)						
	Purchase Property	95,000		07 State Turnback	Funding approved, waiting on funds to be allocated.	
	Install New Playground equipment	200,000		07 State Turnback	Funding approved, waiting on funds to be allocated.	
Parker Park (1522 N. Church St.)						
	Upgrade lighting in Parker gymnasium and around exterior of facility	45,000		07 CDBG	Pending CDBG Committee Approval	
Special Projects						
	construct and install signs in parks	4,320	4,320	06 City CIP	In progress	4/1/06
	Greenway development Turtle Creek phase I	121,000	121,000	05 City CIP	NRS Engineering has been selected and is developing plans	6/1/07
	Greenway landscaping Turtle Creek phase II	25,000	-	Mall Developer	NRS engineering is re-evaluating possibilities for Turtle Creek site.	none
	Purchase tree maintenance equipment and develop forestry workshops	14,000	7,000	07 Forestry Grant	Forestry Workshop held on Mar 8, 2007, maintenance & safety equipment on order	9/1/06
	Networked ID Card System at 3 Community Centers and City Youth	11,000		07 CDBG	Pending CDBG Committee Approval	
	total cost	1,276,520	452,020	35.41%	City Share	

Jonesboro Parks, Recreation & Cemetery Capital Improvement Projects						6/7/07
Park	Project	total	city	source	Status	Start Dt.
		cost	share			
Allen Park (3609 Race St.)						
	construct security lighting for parking lot and walking trail	65,300	-	05 CDBG	Project to be bid on July 15th with an opening date of August 1st	6/1/07
	construct pavilion and bathroom facility to support outdoor park programs	62,700	-	06 CDBG	Working with Planning Dept. Keith Sanders thinks he can construct facility in-house.	7/1/07
	Upgrade lighting around exterior of Allen Park and add security cameras	70,000		07 CDBG	Pending CDBG Committee Approval	
Craighead Forest Park (4910 S. Culberhouse)						
	Construct bathhouse at CFP campground and benches along trails	260,000	130,000	07 St. Grant	Grant awarded Dec 4, 2006. Bathhouse design in progress.	6/1/07
	Install Irrigation Systems at Joe N. Martin and #3 Pavilions	18,000	18,000	07 Parks Funds		complete
Fairview Park (2212 Brazos St.)						
	Relocate playground to another area of park to make room for construction of fire station		20,000	07 City CIP		complete
Oaklawn Cemetery (2349 W. Matthews Ave.)						
	Construct cemetery maintenance facility	171,700	171,700	06 City CIP	NRS finalizing plans and bid documents	4/1/06
Optimist Park (1504 W. Nettleton Ave.)						
	Purchase Property	95,000		07 State Turnback	Funding approved, waiting on funds to be allocated.	
	Install New Playground equipment	200,000		07 State Turnback	Funding approved, waiting on funds to be allocated.	
Parker Park (1522 N. Church St.)						
	Upgrade lighting in Parker gymnasium and around exterior of facility	45,000		07 CDBG	Pending CDBG Committee Approval	
Special Projects						
	construct and install signs in parks	4,320	4,320	06 City CIP	Contractor redesigning signs to original specifications	4/1/06
	Greenway development Turtle Creek phase I	121,000	121,000	05 City CIP	Project to be bid on July 15th with an opening date of August 1st	6/1/07
	Greenway landscaping Turtle Creek phase II	25,000	-	Mall Developer	NRS engineering is re-evaluating possibilities for Turtle Creek site.	none
	Purchase tree maintenance equipment and develop forestry workshops	14,000	7,000	07 Forestry Grant	Forestry Workshop held on Mar 8, 2007, maintenance & safety equipment on order	9/1/06
	Networked ID Card System at 3 Community Centers and City Youth	11,000		07 CDBG	Pending CDBG Committee Approval	
	total cost	1,163,020	472,020	40.59%	City Share	

Jonesboro Parks, Recreation & Cemetery Capital Improvement Projects						8/6/07
Park	Project	total cost	city share	source	Status	Start Dt.
Allen Park (3609 Race St.)						
	construct security lighting for parking lot and walking trail	65,300	-	05 CDBG	Bids opened on Aug 1st and within budget. Bids under review and will be presented to the Public Service committee on Aug 13th.	6/1/07
	construct pavilion and bathroom facility to support outdoor park programs	62,700	-	06 CDBG	Project bid out with opening scheduled for Aug 13.	7/1/07
	Upgrade lighting around exterior of Allen Park and add security cameras	70,000		07 CDBG	CDBG Committee approved funding	9/1/07
Craighead Forest Park (4910 S. Culberhouse)						
	Construct bathhouse at CFP campground and benches along trails	260,000	130,000	07 St. Grant	Grant awarded Dec 4, 2006. Bathhouse design in progress.	6/1/07
Oaklawn Cemetery (2349 W. Matthews Ave.)						
	Construct cemetery maintenance facility	171,700	171,700	06 City CIP	NRS finalizing plans and bid documents	4/1/06
Optimist Park (1504 W. Nettleton Ave.)						
	Purchase Property	95,000		07 State Turnback	Funding approved, waiting on funds to be allocated.	
	Install New Playground equipment	200,000		07 State Turnback	Funding approved, waiting on funds to be allocated.	
Parker Park (1522 N. Church St.)						
	Upgrade lighting in Parker gymnasium and around exterior of facility	45,000		07 CDBG	CDBG Committee approved funding	9/1/07
Special Projects						
	construct and install signs in parks	4,320	4,320	06 City CIP	Contractor redesigning signs to original specifications	4/1/06
	Greenway development Turtle Creek phase I	121,000	121,000	05 City CIP	Bids opened on Aug 1st and within budget. Bids under review and will be presented to the Public Service committee on Aug 13th.	6/1/07
	Greenway landscaping Turtle Creek phase II	25,000	-	Mall Developer	NRS engineering is finalizing plans.	none
	Purchase tree maintenance equipment and develop forestry workshops	14,000	7,000	07 Forestry Grant	Forestry Workshop held on Mar 8, 2007, maintenance & safety equipment on order	9/1/06
	Networked ID Card System at 3 Community Centers and City Youth	11,000		07 CDBG	CDBG Committee approved funding	9/1/07
	total cost	1,145,020	434,020	37.91%	City Share	

Jonesboro Parks, Recreation & Cemetery Capital Improvement Projects						9/5/07
Park	Project	total cost	city share	source	Status	Start Dt.
Allen Park (3609 Race St.)						
	construct security lighting for parking lot and walking trail	65,300	-	05 CDBG	Contractor given Notice to Proceed on 8/24/07 with 60 calendar day completion schedule.	6/1/07
	construct pavilion and bathroom facility to support outdoor park programs	62,700	-	06 CDBG	Pre-fab pavilion and bathroom on order with delivery dates scheduled for mid Oct 2007	7/1/07
	Upgrade lighting around exterior of Allen Park and add security cameras	70,000		07 CDBG	CDBG Committee approved funding	9/1/07
Craighead Forest Park (4910 S. Culberhouse)						
	Construct bathhouse at CFP campground and benches along trails	260,000	130,000	07 St. Grant	Grant awarded Dec 4, 2006. Bathhouse design in progress.	6/1/07
Oaklawn Cemetery (2349 W. Matthews Ave.)						
	Construct cemetery maintenance facility	171,700	171,700	06 City CIP	NRS finalizing plans and bid documents	4/1/06
Optimist Park (1504 W. Nettleton Ave.)						
	Purchase Property	95,000		07 State Turnback	Funding approved, waiting on funds to be allocated.	
	Install New Playground equipment	200,000		07 State Turnback	Funding approved, waiting on funds to be allocated.	
Parker Park (1522 N. Church St.)						
	Upgrade lighting in Parker gymnasium and around exterior of facility	45,000		07 CDBG	CDBG Committee approved funding	9/1/07
Special Projects						
	construct and install signs in parks	4,320	4,320	06 City CIP	Contractor redesigning signs to original specifications	4/1/06
	Greenway development Turtle Creek phase I	121,000	121,000	05 City CIP	Contractor given Notice to Proceed on 8/24/07 with 60 calendar day completion schedule.	6/1/07
	Greenway development Turtle Creek phase I	100,000		05 CDBG	Contractor given Notice to Proceed on 8/24/07 with 60 calendar day completion schedule.	6/1/07
	Greenway landscaping Turtle Creek phase II	25,000	-	Mall Developer	NRS engineering is finalizing plans.	none
	Purchase tree maintenance equipment and develop forestry workshops	14,000	7,000	07 Forestry Grant	Forestry Workshop held on Mar 8, 2007, maintenance & safety equipment on order	9/1/06
	Networked ID Card System at 3 Community Centers and City Youth	11,000		07 CDBG	CDBG Committee approved funding	9/1/07
	total cost	1,245,020	434,020	34.86%	City Share	