



April 28, 2010

Turtle Creek Greenway Pedestrian Bridge (CO #1):

Change Order #1 is to include grading and removing the existing dirt in the bottom of the detention pond located on the project site in accordance with the grade flags that were established during a site visit and coordination with the project engineer. All dirt that is removed is to be hauled off site. Also, a section of the ditch bank and around the bridge abutments is to be grubbed, excavated, and graded as per the engineers' comments. After final grading, disturbed areas will be covered with straw and seed to help prevent future erosion.

The cost of this work is: \$19,600.00

Sincerely,

Erik Looney  
President, Tridant Builders, Inc.

Office: 870-934-9724  
Mobile: 870-897-6378