

DEPARTMENT OF INSPECTION AND CODE ENFORCEMENT

RESIDENTIAL BUILDING INSPECTION REPORT

| DATE OF INSPECTION: | 6-5-2014 | | | | | | |
|--|--------------|--------------------|----------|---|--------------|--------------------|-------------|
| PROPERTY ADDRESS: | 2908 Planto | | 926-0379 | | | | |
| PROPERTY OWNER: | Steve Strou | id/ 3208 | o, Ar. | | | | |
| OCCUPIED: YES xx | NO | | | | | | |
| BUILDING ELEMENT | 1 | 1 thru 5 CONDITION | | | | NOTES & COMMENTS | |
| | VERY POOR | | | | VERY GOOD | | |
| Foundation Type: Piers Solid Slab | | | | 4 | GOOD | Fair condition | |
| Front Porch Type: Wood Concrete | | 2 | | | | Showing signs of d | ilapidation |
| Exterior Doors and Windows Type: Steel Wood Vinyl Aluminum | | | 3 | | | Some broke and bu | sted |
| Roof Underlay Type: OSB/ plywood 1x6 metal | | | | 4 | | Fair condition | |
| Roof Surface Type: 3-Tab Shingles Dimensional Shingles | | | | 4 | | Fair condition | |
| Chimney Siding Type: | | | | 4 | | N/A | |
| Siding Type: Wood Lap Vinyl Masonite Aluminum | | | | 4 | | Fair | |
| Fascia and Trim Type Wood Vinyl Coil | | | | 4 | | Fair | |
| Interior Doors Type: Hollow Wood Solid Wood | | 2 | | | | Rotten | |

| Interior Walls Type | | | T | 1 | | | T | Τ | R | Rotten completely saturated with water | |
|---|-------|----|-------|--------|-----------|---|-----------|--|----------|---|--|
| Wood Frame | | | | | | | | | 1 | totten completely saturated with water | |
| Metal Frame | | | | | | | | | | | |
| Sheetrock | | | | | | | | | | | |
| Stucco | | | | | | | | | | | |
| Ceilings Type: | | | | 1 | | | . \ | | A | appears to be drawing moisture from all | |
| Sheetrock | | | | | | | | | | water with-in the house | |
| Stucco | | | | | | | | | | | |
| Ceiling Tile | | | | | | | | | | | |
| Flooring Underlay Type: | 1 | | 1 | | | | | All floorsare saturated with water and | | | |
| 1x6 center match | | | | | | | | | | are buckling up approximately 5 to 6 inches on inside | |
| OSB | | | | | | | | | | | |
| Plywood | | | | | | | | | | | |
| Flooring Surfaces Type: | | | | 1 | | | | | C | ompletely destroyed by water | |
| Carpet | | | | | | | | | Sa | aturation | |
| Linoleum | | | | | | | | | | | |
| Hard Wood | | | | | | | | | | | |
| Vinyl | | | | | | | | | | | |
| Electrical | | | 1 | | | | | | - | ot to code | |
| Heating | | | 1 | | | | | | - | ot to code | |
| Plumbing | | | 1 | | | | | | N | ot to code | |
| | | | | | | | | | _ | | |
| To many policies allies as | | - | | | | Ια. | | | <u> </u> | | |
| In my opinion, this structure | L | 1 | is | XX | is not | Suitable for human habitation. | | | | | |
| In my opinion this structure | L | | is | XX | is not | Physically feasible for rehabilitation. | | | | | |
| In my opinion, this structure | | | is | XX | is not | Economically feasible for rehabilitation. | | | | | |
| In my opinion, this structure | XX | | is | | is not | A public safety hazard and should be condemned immediately. | | | | | |
| Due to severe health, safety a | nd v | ve | lfare | e this | structure | e need: | s to be a | bated. Al | ll fl | oors and substructure have been | |
| breached due to water saturati | ion. | | | | | | | | | | |
| EMERGENCY ACTION IS WARRANTED: YES xx NO | | | | | | | | | | | |
| | | | | | | | | | | | |
| Tentifu | | | | | | | | | | | |
| Terry Adams, Certified Building Inspector | | | | + | Craig | Craig Davenport, Fire Marshal | | | | Other Signature | |
| | | | | | | | | | | | |
| Martin | | | 200 | | | | | | | | |
| Municipal Bui | udin: | g, | 300 | South | Church J | onesbo | ro. Ar./1 | Phone 870- | 336 | -7194/ Fax 870-336-1358 | |