

CITY OF JONESBORO	P.O. BOX 1845 JONESBORO, AR 72403	CHANGE ORDER NO. 6
--------------------------	--	---------------------------

PO NUMBER 38436	DATE PREPARED 12/29/08	PROJECT NAME Union Street Parking Improv.
---------------------------	----------------------------------	---

NAME AND ADDRESS OF CONTRACTOR
StoneBridge Construction
1000 Windover Road, Suite B, Jonesboro, AR 72401

DESCRIPTION OF WORK INCLUDED IN CONTRACT

A. Additional Asphalt Concrete Hot Mix Surface Mix on Madison Street
B. Additional Aggregate Base Course on Madison Street
C. Additional Unclassified Excavation on Madison Street
D. Change in tree quantity and type
Increase in contract time

CHANGES ORDERED AND REASON ORDERED (List Individual Changes as A, B, C, D, etc.)

A. Work to repair street failure
B. Work to repair street failure
C. Work to repair street failure
D. Parks Department recommendation
Increase in time due to City of Jonesboro Holiday Closings (six days) and additional work (15 days) - New Completion Date 01/12/09

	Bid Item No.	Unit	Original Estimated Quantity	Contract Unit Price	Revised Estimated Quantity	Negotiated C.O. Unit Price	Original Estimated Cost	Revised Estimated Cost
A.	4.04a	Ton	750	\$ 92.00	757	\$ 92.00	\$ 69,000.00	\$ 69,644.00
B.	3.06a	Ton	1,480	\$ 20.70	1,498.00	\$ 20.70	\$ 30,636.00	\$ 31,008.60
C.	2.09a	C.Y.	1,070	\$ 12.65	1,082.29	\$ 12.65	\$ 13,535.50	\$ 13,690.97
D.	27.05a	Each	49	\$ 194.35	40	\$ 238.08	\$ 9,523.15	\$ 9,523.15

TOTAL	\$ 122,694.65	\$ 123,866.72
--------------	----------------------	----------------------

Original Contract Amount	\$ 282,987.25	
Previously Approved Change Orders	\$ 3,839.11	
This Change Order	\$ 1,172.07	Overrun
New Contract Amount	\$ 287,998.43	

Contract time increased by	21	days.	New contract	143	days.
-----------------------------------	-----------	--------------	---------------------	------------	--------------

THIS AGREEMENT SUBJECT TO ALL ORIGINAL CONTRACT PROVISIONS