

ADMENDMENT TO AGREEMENT FOR SERVICES

The following changes shall be made to the Agreement for Services dated July 21, 2006, between the CITY OF JONESBORO and RSA, INC. d/b/a NRS Consulting Engineers, for the detailed design and construction inspection of VALLEY DRIVE DRAINAGE IMPROVEMENTS.

1. Item 3 under Design Phase Services in Section II shall be modified as follows:

~~Design one (1) earthen storm water detention pond with inlet/outlet control structures and channel improvements in the Valley Drive project area for a 25-year return period rainfall event.~~

Design two (2) earthen storm water detention ponds with inlet/outlet control structures and channel improvements as needed in the Valley Drive project area to mitigate flooding associated with the 25-year and 100-year return period rainfall events.

2. Item 5 under Design Phase Services in Section II shall be modified as follows:

~~Prepare bid documents for the construction contract. This project shall be constructed under one general construction contract with the Nettleton Avenue Drainage Improvements project that is to be designed by the Company under a separate agreement.~~


3. Paragraph 2 of Section III shall be modified as follows:

Following the bid, award of the contract, and the issuance of the notice-to-proceed for construction, the Company will proceed with the performance of the construction phase services called for in Section II of this Agreement and shall complete these services in ~~one hundred ninety five (195)~~ one hundred sixty-five (165) calendar days. The construction period for this project shall be set at ~~one hundred fifty (150)~~ one hundred twenty (120) calendar days.

4. Paragraph 1 of Section V shall be modified as follows:

For and in consideration of the design phase services to be rendered by the Company, the Owner shall pay the Company a lump sum fee of ~~\$22,000.00~~ \$36,900.00. For and in consideration of the construction phase services to be rendered by the Company, the Owner shall pay the Company a lump sum fee of ~~\$11,000.00~~ \$27,675.00. Partial payment for services shall be made monthly, as evidenced by monthly statements submitted by the Engineer and approved by ~~the~~ Owner.

Agreed:



John S. Selig - Principal



Date

PROJECT DESCRIPTION

Higginbottom Creek Drainage Basin - Valley and Owens Drainage Improvements

OPTION/ALTERNATE DESCRIPTION

ALTERNATE 1 -Detention Ponds at Valley and at Owens

Description of Cost	Estimated High	Estimated Low	Estimated Mean	Estimated Average
Site Preparation	\$15,000.00	\$10,000.00	\$13,500.00	\$12,500.00
Construction Staking	\$10,000.00	\$5,000.00	\$8,500.00	\$7,500.00
SWPPP and BMPs	\$8,000.00	\$4,000.00	\$7,000.00	\$6,000.00
Earthwork	\$225,000.00	\$175,000.00	\$210,000.00	\$200,000.00
Structures and Culverts	\$150,000.00	\$100,000.00	\$130,000.00	\$125,000.00
Seed and Straw	\$35,000.00	\$25,000.00	\$32,500.00	\$30,000.00
Fencing	\$60,000.00	\$45,000.00	\$55,000.00	\$52,500.00
Hard Armor	\$20,000.00	\$10,000.00	\$17,500.00	\$15,000.00
			\$474,000.00	\$448,500.00
SUBTOTAL (CONSTRUCTION COSTS)				\$461,250.00
Preliminary Engineering	\$13,300.00	2.88%		\$10,600.00
Property Acquisition	8 lots			\$600,000.00
Demolition	8 lots			\$100,000.00
ROW and Easements	0.5 acre			\$25,000.00
Utility Adjustments	2.00%			\$9,225.00
Engineering Design	8.00%			\$36,900.00
Construction Inspection	6.00%			\$27,675.00
Other	10.00%			\$46,125.00
SUBTOTAL (ENGR, ROW, UTILITIES, ETC.)				\$855,725.00
TOTAL ESTIMATED COST				\$1,316,975.00