

CONTRACT CHANGE ORDER

(Instructions on next page)

NO. 1

PROJECT: Valley and Owens Drainage Improvements

DATE OF ISSUANCE: _____

OWNER: City of Jonesboro
307 Vine Street
Jonesboro, Arkansas 72401

CONTRACTOR: Gills Farms

CONTRACT FOR: Construction of Detention Ponds
and Channel Improvements


ENGINEER'S PROJECT NO. JB-06-04

You are directed to make the following changes in the Contract Documents.


Description: The change order shall delete the turf reinforcement mat and replace it with sod; delete armor lock blocking and replace with concrete pads; delete concrete retaining wall and replace with excavation of 711 Owens; and add the removal and clearing of home debris from nine homes on Owens street.

Purpose of Change Order: To adjust the contract to match the actual work being performed on the project.

Justification:

RECOMMENDED:

Engineer

DATE:
7/12/07

APPROVED:

Contractor

DATE:
7-12-07

CHANGE ORDER INSTRUCTIONS

A. GENERAL INFORMATION

This document was developed to provide a uniform format for handling contract changes that affect Contract Price or Contract Time. Changes that have been initiated by a Work Directive Change must be incorporated into a subsequent Change Order if they affect Price or Time.

Changes that affect Contract Price or Contract Time should be promptly covered by a Change Order. The practice of accumulating change order items to reduce the administrative burden may lead to unnecessary disputes.

For supplemental instructions and minor changes not involving a change in Contract Price or Contract Time, a Field Order may be used.

B. COMPLETING THE CHANGE ORDER FORM

Engineer initiates the form, including a description of the changes involved and attachments based upon documents and proposals submitted by Contractor, or requests from Owner, or both.

Once Engineer has completed and signed the form, all copies should be sent to Contractor for approval. After approval by Contractor, all copies should be sent to Owner for approval. Engineer should make distribution of executed copies after approval by Owner.

If a change only applies to price or to time, cross out the part of the tabulation that does not apply.

CONTRACT CHANGE ORDER

(Instructions on next page)

NO. 2

PROJECT: Valley and Owens Drainage Improvements

DATE OF ISSUANCE October 22, 2007

OWNER: City of Jonesboro
307 Vine Street
Jonesboro, Arkansas 72401

CONTRACTOR: Gillis Farms, Inc.
1335 East Parker Road
Jonesboro, Arkansas 72404

CONTRACT FOR: Construction of Detention Ponds
and Channel Improvements

ENGINEER'S PROJECT NO. JB-06-04

You are directed to make the following changes in the Contract Documents.

Description: The change order shall add the installation of a 16' x 10' concrete "spillway" and a 12' x 10' concrete "spillway" with one (1) load of rip-rap to the Valley Pond to provide slope protection on the south levee of the pond where the water enters from Valley Drive.

Purpose of Change Order: To provide slope protection and minimize the effects of erosion on the slope.

Justification:

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME:
Original Contract Price \$ <u>396,482.00</u>	Original Contract Time <u>120</u> days or date
Previous Change Orders No. <u>0</u> to No. <u>1</u> \$ <u>6,200.00</u>	Net Change from Previous Change Orders <u>0</u> days
Contract Price Prior to this Change Order \$ <u>402,682.00</u>	Contract Time Prior to this Change Order <u>120</u> days or date
Net Increase of this Change Order \$ <u>1,309.00</u>	Net Increase/(Decrease) of this Change Order <u>0</u> days
Contract Price with all Approved Change Orders \$ <u>403,991.00</u>	Contract Time with all Approved Change Orders <u>120</u> days or date


RECOMMENDED:


Engineer

DATE:

10/22/07

APPROVED:


Contractor

DATE:

10-22-07

CHANGE ORDER INSTRUCTIONS

A. GENERAL INFORMATION

This document was developed to provide a uniform format for handling contract changes that affect Contract Price or Contract Time. Changes that have been initiated by a Work Directive Change must be incorporated into a subsequent Change Order if they affect Price or Time.

Changes that affect Contract Price or Contract Time should be promptly covered by a Change Order. The practice of accumulating change order items to reduce the administrative burden may lead to unnecessary disputes.

For supplemental instructions and minor changes not involving a change in Contract Price or Contract Time, a Field Order may be used.

B. COMPLETING THE CHANGE ORDER FORM

Engineer initiates the form, including a description of the changes involved and attachments based upon documents and proposals submitted by Contractor, or requests from Owner, or both.

Once Engineer has completed and signed the form, all copies should be sent to Contractor for approval. After approval by Contractor, all copies should be sent to Owner for approval. Engineer should make distribution of executed copies after approval by Owner.

If a change only applies to price or to time, cross out the part of the tabulation that does not apply.

CONTRACT CHANGE ORDER

(Instructions on next page)

NO. 3

PROJECT: Valley and Owens Drainage Improvements

DATE OF ISSUANCE January 23, 2008

OWNER: City of Jonesboro
307 Vine Street
Jonesboro, Arkansas 72401

CONTRACTOR: Gillis Farms, Inc.
1335 East Parker Road
Jonesboro, Arkansas 72404

CONTRACT FOR: Construction of Detention Ponds
and Channel Improvements

ENGINEER'S PROJECT NO. JB-06-04

You are directed to make the following changes in the Contract Documents.

Description: The change order shall deduct \$34,525.00 from the lump sum bid for Bid Item #10 (Fencing and Gates) and add this same amount (\$34,525.00) to Bid Item #9 (Sod).

Purpose of Change Order: To provide erosion control for entire area of the ponds (including slopes, bottoms, and channels) by eliminating all of the new fencing and only replacing fences that existed prior to the work.

Justification:

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME:
Original Contract Price \$ <u>396,482.00</u>	Original Contract Time <u>120</u> days or date
Previous Change Orders No. <u>0</u> to No. <u>2</u> \$ <u>7,509.00</u>	Net Change form Previous Change Orders <u>0</u> days
Contract Price Prior to this Change Order \$ <u>403,991.00</u>	Contract Time Prior to this Change Order <u>120</u> days or date
Net Increase of this Change Order \$ <u>0.00</u>	Net Increase of this Change Order <u>30</u> days
Contract Price with all Approved Change Orders \$ <u>403,991.00</u>	Contract Time with all Approved Change Orders <u>150</u> days or date

RECOMMENDED:


Engineer

DATE:

01/23/08

APPROVED:


Contractor

DATE:

1-23-08

CHANGE ORDER INSTRUCTIONS

A. GENERAL INFORMATION

This document was developed to provide a uniform format for handling contract changes that affect Contract Price or Contract Time. Changes that have been initiated by a Work Directive Change must be incorporated into a subsequent Change Order if they affect Price or Time.

Changes that affect Contract Price or Contract Time should be promptly covered by a Change Order. The practice of accumulating change order items to reduce the administrative burden may lead to unnecessary disputes.

For supplemental instructions and minor changes not involving a change in Contract Price or Contract Time, a Field Order may be used.

B. COMPLETING THE CHANGE ORDER FORM

Engineer initiates the form, including a description of the changes involved and attachments based upon documents and proposals submitted by Contractor, or requests from Owner, or both.

Once Engineer has completed and signed the form, all copies should be sent to Contractor for approval. After approval by Contractor, all copies should be sent to Owner for approval. Engineer should make distribution of executed copies after approval by Owner.

If a change only applies to price or to time, cross out the part of the tabulation that does not apply.