

JONESBORO, AR 72403

PO NUMBER 38436	DATE PREPARED 12/04/08	PROJECT NAME Cate Street Parking Improv.
---------------------------	----------------------------------	--

NAME AND ADDRESS OF CONTRACTOR
 StoneBridge Construction
 1000 Windover Road, Suite B, Jonesboro, AR 72401

DESCRIPTION OF WORK INCLUDED IN CONTRACT

 Increase in contract time

CHANGES ORDERED AND REASON ORDERED (List Individual Changes as A, B, C, D, etc.)

 Increase in time due to CWL delays and unforeseen weather conditions - New Completion Date 12/22/2008

	Bid Item No.	Unit	Original Estimated Quantity	Contract Unit Price	Revised Estimated Quantity	Negotiated C.O. Unit Price	Original Estimated Cost	Revised Estimated Cost
A.							\$ -	\$ -
B.							\$ -	\$ -
C.							\$ -	\$ -
D.							\$ -	\$ -
E.							\$ -	\$ -
F.							\$ -	\$ -
TOTAL							\$ -	\$ -

Original Contract Amount	\$ 46,565.44	
Previously Approved Change Orders	\$ 2,071.95	
This Change Order		No Change
New Contract Amount	\$ 48,637.39	
Contract time increased by	32 days.	New contract 122 days.

THIS AGREEMENT SUBJECT TO ALL ORIGINAL CONTRACT PROVISIONS