

CITY OF JONESBORO	P.O. BOX 1845 JONESBORO, AR 72403	CHANGE ORDER NO.	2
PO NUMBER 39142	DATE PREPARED 8/30/2010	PROJECT NAME	Public Works Facility Grading

NAME AND ADDRESS OF CONTRACTOR
 Cameron Construction Co., Inc.
 P.O. Box 1492, Jonesboro, AR 72403

DESCRIPTION OF WORK INCLUDED IN CONTRACT

A. Adjustments necessary to ensure that the Vehicle Maintenance Facility project continues during the bidding process

B. Fencing needed to control access the the property during bidding process

C. Increase contract time

CHANGES ORDERED AND REASON ORDERED (List Individual Changes as A, B, C, D, etc.)

A. Compacted to Spec the building pad to grade ± 1" and parking lot to subgrade (asphalt and concrete paving areas), place and compact 4" Class 7 Limestone to Spec (asphalt and concrete paving areas), and to install construction entrance and erosion control measures until general contractor takes control of site.

B. Install temporary construction fencing around perimeter of site control access.

C. Contract time is being increased due to additional adjustments to ensure that the Vehicle Maintenance Facility projects continues during the bidding process

	Bid Item No.	Unit	Original Estimated Quantity	Contract Unit Price	Revised Estimated Quantity	Negotiated C.O. Unit Price	Original Estimated Cost	Revised Estimated Cost
A.	14	L.S.	-	\$ -	1	\$ 81,500.00	\$ -	\$ 81,500.00
B.	15	L.S.	-	\$ -	1	\$ 1,000.00	\$ -	\$ 1,000.00
C.								
D.								
E.								


TOTAL \$ - \$ 82,500.00

Original Contract Amount	\$ 448,932.50	
Previously Approved Change Orders	\$ (55,010.45)	
This Change Order	\$ 82,500.00	Overrun
New Contract Amount	\$ 476,422.05	

Contract time increased by 77 days. New contract 441 days.

THIS AGREEMENT SUBJECT TO ALL ORIGINAL CONTRACT PROVISIONS


ISSUED FOR REASONS INDICATED ABOVE


 Signature

CITY ENGINEER
 Title

8/30/10
 Date

ACCEPTED BY CONTRACTOR


 Signature

 Title

 Date

ACCEPTED BY OWNER

 Signature

 Title

 Date