


CITY OF JONESBORO	P.O. BOX 1845 JONESBORO, AR 72403	CHANGE ORDER NO.	2					
PO NUMBER 38645	DATE PREPARED 4/20/2009	PROJECT NAME Washington and Bridge Intersection Improv						
NAME AND ADDRESS OF CONTRACTOR Cameron Construction Company, Inc. P.O. Box 1492, Jonesboro, AR 72403								
DESCRIPTION OF WORK INCLUDED IN CONTRACT								
<p>A. Increase in plan quantity</p> <p>B. Increase in contract time</p>								
CHANGES ORDERED AND REASON ORDERED (List Individual Changes as A, B, C, D, etc.)								
<p>A. Plan quantity was estimated and field conditions necessitated a slight increase in plan quantity</p> <p>B. Increase in time due to traffic signal equipment delays and working during the winter months which are not conducive to road construction - New completion date - April 29, 2009</p>								
	Contract Changes	Bid Item No.	Original Estimated Quantity	Contract Unit Price	Revised Estimated Quantity	Negotiated C.O. Unit Price	Original Estimated Cost	Revised Estimated Cost
A.	Add	22	28	\$ 100.00	30.5	\$ 100.00	\$ 2,800.00	\$ 3,050.00
B.								
C.								
D.								
E.								
TOTAL							\$ 2,800.00	\$ 3,050.00
Original Contract Amount				\$ 234,501.00				
Previously Approved Change Orders				\$ (12.60)				
This Change Order				\$ 250.00				
New Contract Amount				\$ 234,738.40				
Contract time increased by				14	days. New contract		74	days.
THIS AGREEMENT SUBJECT TO ALL ORIGINAL CONTRACT PROVISIONS								



Construction Company, Inc.

1721 Dan Avenue P.O. Box 1492 Jonesboro, Arkansas 72403
Business (870) 932-1306 Fax (870) 932-1554

April 21, 2009

Brent Watkins, P.E.
Assistant City Engineer
City of Jonesboro, AR
307 Vine St.
Jonesboro, AR 72401

RE: City of Jonesboro – 2008:29
Washington Avenue and Bridge Street Intersection Improvements

Dear Brent:

In response to your letter of April 15, 2009, we plan to have the contract substantially complete by April 30th. We are planning to pave Bridge Street this Thursday, then complete the striping and install the remaining traffic loop. We have been delayed on this project because of poor weather conditions and delays with the signal subcontractor's equipment. Our records show that there have been 22 days of precipitation during the contract which does not include any days where the jobsite conditions were too wet to progress the job. As you will recall, the start of this project was delayed due to the utility relocations, which made the progress of our work more difficult due to the weather conditions during this time of year.

Thank you for your consideration of this matter.

Sincerely,

A handwritten signature in black ink, appearing to read "M. Day", written over a white background.

Marvin Day, P.E.
Project Manager