

CITY OF JONESBORO		P.O. BOX 1845 JONESBORO, AR 72403		CHANGE ORDER NO.		8		
PO NUMBER 38436		DATE PREPARED 03/23/09		PROJECT NAME Union Street Parking Improv.				
NAME AND ADDRESS OF CONTRACTOR StoneBridge Construction 1000 Windover Road, Suite B, Jonesboro, AR 72401								
DESCRIPTION OF WORK INCLUDED IN CONTRACT A. Increase Concrete Sidewalk to include Disability Ramps & Signs B. Increase in Contract Time C. D.								
CHANGES ORDERED AND REASON ORDERED (List Individual Changes as A, B, C, D, etc.) A. Increased from original quantity B. The material under the existing parking lot was wetter than anticipated and in some cases unsuitable to leave in place under the Class 7 base course. The Contractor had to replace this material and take extra time processing / drying to obtain a stable enough subgrade to cover with base. The extra time needed also pushed construction into the cooler fall months and combined with the rains of fall and early winter delayed completion of the project								
	Bid Item No.	Unit	Original Estimated Quantity	Contract Unit Price	Revised Estimated Quantity	Negotiated C.O. Unit Price	Original Estimated Cost	Revised Estimated Cost
A. B.	6.06a	S.Y.	810	\$ 37.95	822.93	\$ 37.95	\$ 30,739.50	\$ 31,230.19
TOTAL							\$ 30,739.50	\$ 31,230.19
Original Contract Amount					\$ 282,987.25			
Previously Approved Change Orders					\$ 5,011.18			
This Change Order					\$ 490.69			
New Contract Amount					\$ 288,489.12			
Contract time increased by				70	days. New contract		213	days.
THIS AGREEMENT SUBJECT TO ALL ORIGINAL CONTRACT PROVISIONS								