

CITY OF JONESBORO	P.O. BOX 1845 JONESBORO, AR 72403	CHANGE ORDER NO. 9
--------------------------	--	---------------------------

PO NUMBER 38436	DATE PREPARED 03/23/09	PROJECT NAME Cate Street Parking Improv.
---------------------------	----------------------------------	--

NAME AND ADDRESS OF CONTRACTOR
 StoneBridge Construction
 1000 Windover Road, Suite B, Jonesboro, AR 72401

DESCRIPTION OF WORK INCLUDED IN CONTRACT

Increase in contract time

CHANGES ORDERED AND REASON ORDERED (List Individual Changes as A, B, C, D, etc.)

A. The material under the existing parking lot was wetter than anticipated and in some cases unsuitable to leave in place under the Class 7 base course. The Contractor had to replace this material and take extra time processing / drying to obtain a stable enough subgrade to cover with base. The extra time needed also pushed construction into the cooler fall months and combined with the rains of fall and early winter delayed completion of the project

	Bid Item No.	Unit	Original Estimated Quantity	Contract Unit Price	Revised Estimated Quantity	Negotiated C.O. Unit Price	Original Estimated Cost	Revised Estimated Cost
A.								

TOTAL	\$	-	\$	-
--------------	----	---	----	---

Original Contract Amount	\$	46,565.44	
Previously Approved Change Orders	\$	2,071.95	
This Change Order			No Change
New Contract Amount	\$	48,637.39	

Contract time increased by	70	days. New contract	213	days.
-----------------------------------	----	---------------------------	-----	--------------

THIS AGREEMENT SUBJECT TO ALL ORIGINAL CONTRACT PROVISIONS