

CITY OF JONESBORO		P.O. BOX 1845 JONESBORO, AR 72403		CHANGE ORDER NO.		6		
PO NUMBER 38436		DATE PREPARED 12/29/08		PROJECT NAME Union Street Parking Improv.				
NAME AND ADDRESS OF CONTRACTOR StoneBridge Construction 1000 Windover Road, Suite B, Jonesboro, AR 72401								
DESCRIPTION OF WORK INCLUDED IN CONTRACT A. Additional Asphalt Concrete Hot Mix Surface Mix on Madison Street B. Additional Aggregate Base Course on Madison Street C. Additional Unclassified Excavation on Madison Street D. Change in tree quantity and type Increase in contract time								
CHANGES ORDERED AND REASON ORDERED (List Individual Changes as A, B, C, D, etc.) A. Work to repair street failure B. Work to repair street failure C. Work to repair street failure D. Parks Department recommendation Increase in time due to City of Jonesboro Holiday Closings (six days) and additional work (15 days) - New Completion Date 01/12/09								
	Bid Item No.	Unit	Original Estimated Quantity	Contract Unit Price	Revised Estimated Quantity	Negotiated C.O. Unit Price	Original Estimated Cost	Revised Estimated Cost
A.	4.04a	Ton	750	\$ 92.00	757	\$ 92.00	\$ 69,000.00	\$ 69,644.00
B.	3.06a	Ton	1,480	\$ 20.70	1,498.00	\$ 20.70	\$ 30,636.00	\$ 31,008.60
C.	2.09a	C.Y.	1,070	\$ 12.65	1,082.29	\$ 12.65	\$ 13,535.50	\$ 13,690.97
D.	27.05a	Each	49	\$ 194.35	40	\$ 238.08	\$ 9,523.15	\$ 9,523.15
TOTAL							\$ 122,694.65	\$ 123,866.72
Original Contract Amount				\$ 282,987.25				
Previously Approved Change Orders				\$ 3,839.11				
This Change Order				\$ 1,172.07				
New Contract Amount				\$ 287,998.43				
Contract time increased by		21		days. New contract		143		days.
THIS AGREEMENT SUBJECT TO ALL ORIGINAL CONTRACT PROVISIONS								