

CITY OF JONESBORO	P.O. BOX 1845 JONESBORO, AR 72403	CHANGE ORDER NO. 4
--------------------------	--	---------------------------

PO NUMBER 38436	DATE PREPARED 12/04/08	PROJECT NAME Union Street Parking Improv.
---------------------------	----------------------------------	---

NAME AND ADDRESS OF CONTRACTOR StoneBridge Construction 1000 Windover Road, Suite B, Jonesboro, AR 72401

DESCRIPTION OF WORK INCLUDED IN CONTRACT Increase in contract time
--

CHANGES ORDERED AND REASON ORDERED (List Individual Changes as A, B, C, D, etc.) Increase in time due to CWL delays and unforeseen weather conditions - New Completion Date 12/22/2008
--

	Bid Item No.	Unit	Original Estimated Quantity	Contract Unit Price	Revised Estimated Quantity	Negotiated C.O. Unit Price	Original Estimated Cost	Revised Estimated Cost
A.							\$ -	\$ -
B.							\$ -	\$ -
C.							\$ -	\$ -
D.							\$ -	\$ -
E.							\$ -	\$ -

TOTAL							\$ -	\$ -
--------------	--	--	--	--	--	--	------	------

Original Contract Amount	\$ 282,987.25	
Previously Approved Change Orders	\$ 3,839.11	
This Change Order		No Change
New Contract Amount	\$ 286,826.36	

Contract time increased by	32	days. New contract	122	days.
-----------------------------------	----	---------------------------	-----	--------------

THIS AGREEMENT SUBJECT TO ALL ORIGINAL CONTRACT PROVISIONS