CITY OF JONESBORO	P.O. BOX 1845 JONESBORO, AR 72403	CHANGE ORDER NO. 1
PO NUMBER 39142	DATE PREPARED 7/19/2010	PROJECT NAME Public Works Facility Grading

NAME AND ADDRESS OF CONTRACTOR

Cameron Construction Co., Inc.
P.O. Box 1492, Jonesboro, AR 72403

DESCRIPTION OF WORK INCLUDED IN CONTRACT

A. Adjustment to earthwork quantities
B. Increase contract time
C.
D.

CHANGES ORDERED AND REASON ORDERED (List Individual Changes as A, B, C, D, etc.)

A. Change the depth of topsoil from 12" to 8" and adjust the unclassified excavation and compacted embankment quantity accordingly. Also, reduce compacted embankment by 4,000 C.Y. due to JETS Facility contract.

B. Contract time is being increased due to unusally high rainfall and exceedingly wet conditions.

	Bid Item No.	Unit	Original Estimated Quantity	Contract Unit Price	Revised Estimated Quantity	Negotiated C.O. Unit Price	Original Estimated Cost	Revised Estimated Cost
A.	4	C.Y.	40,915	$ 2.00	27,277	$ 2.00	$ 81,830.00	$ 54,554.00
B.	5	C.Y.	128,850	$ 2.05	115,321	$ 2.05	$ 264,142.50	$ 236,408.05
C.								
D.								
E.								
					TOTAL		$ 345,972.50	$ 290,962.05

Original Contract Amount	$ 448,932.50	
Previously Approved Change Orders	$ -	
This Change Order	$ (55,010.45)	Underrun
New Contract Amount	$ 393,922.05	

Contract time increased by 274 days. New contract 364 days.

THIS AGREEMENT SUBJECT TO ALL ORIGINAL CONTRACT PROVISIONS